

**PATRICK COUNTY
PUBLIC SERVICE AUTHORITY
April 20, 2011
Wednesday, 6:00 p.m.**

Members Present: Rodney Kendrick, Chairman, Darrell Worley, Ron Knight

Members Absent: Cheryl Kiefer, Scott Eutsler

Also Present: Tom Rose, Interim County Administrator, Alan Black; County Attorney, Chris Corbett; Town Attorney, Ed Turner, Adams-Heath Engineering, Ruth Russell, Clerk

Mr. Rose thanked Ed Turner for the services that he provided for many years to Patrick County and wishes him well in his new endeavor.

Discussion

Mr. Turner reviewed upcoming projects

- Phase II Patrick Springs Elementary School Sewer Extension Project
- Phase III Extension out for water storage
- Phase IV Well supply

Mr. Corbett was concerned about the process for billing and reading water for the PSA. PSA has asked the Town of Stuart to purchase bills for PSA but using the Town's mailing address. Payments are being sent to the Town of Stuart. PSA will pick up monies from the Town giving a receipt for the Town's records. The monies are then brought back and deposited with the Treasurer's Office under the PSA fund.

Mr. Rose stated that by doing it in this manner we were able to eliminate purchasing a computer and software for a savings of \$27000.00.

Mr. Turner's update - Rt. 58 Water/Sewer

Water – Prillaman & Pace

Two letters of completion have been issued.

1. 1st letter issued in December for the initial phase to Rt. 680
2. 2nd letter issued in March is for Rt. 680 East and North to Elem. School and South along So. Mayo Drive.

Water is ready to turn on pending the delivery of the hand held wands which were ordered 3 wks ago.

Sewer – Landform

90% of pipe is in the ground. Working on a lengthy bore.

Pump station #1 materials are on site. 60-65% complete

Had trouble getting water, had to make corrections. Ground water was bad had to put in well heads.

Pump station #2 had problems, 3rd attempt at a bore. Lots of rock/groundwater, had to go very deep (Animal Clinic Road area).

Update - West End

Gravity line was started, ran into granite and had to drill and blast. Another option was discussed and will eliminate 2 highway crossings as well as the need to install pipe along the river which is rock, saving an estimated \$100,000.

Landform is anxious to make the change.

The line for Stuart Bowling Center will be on the opposite side of the river from the Bowling Center, cross over Blue Ridge Street and tie into gravity line.


Update - Commerce Street

Cauley is done with pipe and new line is in service. We should have the final request for reimbursement ready by Friday or Monday. Project came in under budget.

Adams-Heath needs invoices from the County for advertisement of the project.

Update - Patrick County High School Waterline

Bid was advertised for 2 weeks with the opening on May 3, 2011. We should get some good bids falling within the \$150,000 to \$165,000 range.


_____, Chairman