

**AGREEMENT IN LIEU OF AN EROSION AND SEDIMENT CONTROL
PLAN
FOR A SINGLE FAMILY RESIDENCE**



Land-Disturbing Permit No.: _____
Building Permit No.: _____
Subdivision: _____
Lot Number: _____

In lieu of submission of an erosion and sediment control plan for the construction of this single family dwelling, I agree to comply with any requirements determined necessary by employees of Patrick County, representing the Erosion and Sediment Control Program Administrator. Such requirements shall be based on the conservation standards contained in the Patrick County Erosion and Sediment Control Ordinance, and shall represent the minimum measures necessary to provide adequate control of erosion and sedimentation on or resulting from this project.

As a minimum, all denuded areas on the site shall be permanently or temporarily stabilized within seven (7) days of reaching final grade or temporarily stabilized within 7 days for all denuded areas that may not be at final grade, including soil stockpiles, and will remain dormant for longer than 14 days. Temporary or permanent vegetation or a protective ground cover shall be suitable for the time of year in accordance with the latest edition of the Virginia Erosion & Sediment Control Handbook (VESCH).

I further understand a representative from Patrick County will periodically inspect the site and will specify measures needed to comply and that failure to comply with such requirements within three (3) working days following notice by the representatives of Patrick County could result in the issuance of a citation for violation of the Patrick County Erosion and Sediment Control Ordinance.

Measures Specified by the Plan Approving Authority:

1. Disturbed or denuded areas shall be protected with silt fence or other sediment filtering or trapping measures specified or approved by the Authority and shall be installed in accordance with VESCH.
2. A construction entrance in accordance with the VESCH will be installed where construction vehicles access a paved public highway. Where mud or sediment has been tracked onto the paved public highway the highway shall be cleaned thoroughly at the end of each day. Mud or sediment shall be removed by shoveling first and then

sweeping. Street washing shall only be allowed after all mud or sediment has been removed by shoveling and sweeping.



3. Temporary erosion and sediment control measures shall be removed within 30 days after final site stabilization or after temporary measures are no longer needed, unless otherwise approved by the County's Erosion and Sediment Control (ESC) Office. An assessment of final site stabilization shall be made by the County's ESC Office and temporary measures shall not be removed until after that assessment and subsequent approval by the Authority.
4. *Other measures may be specified on this form as deemed necessary by a County ESC Office assessment of site specific conditions.*

Signature of Landowner: _____

Party Responsible for Erosion and Sediment Control (If different from landowner): _____

Approved By: _____

Mark A. Vernon, Combined ESC Administrator

Date: _____