



COUNTY OF PATRICK
LAND-DISTURBING PERMIT BOND CALCULATION SHEET

Project: _____
 Permit No.: _____

Disturbed Acreage: _____
 Date: _____

<u>VESCH STD</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>UNIT COST</u>	<u>QUANTITY</u>	<u>TOTAL COST</u>
3.01	Safety Fence				
	Orange Plastic	LF	\$3.00		\$0.00
	Metal Chain Link	LF	\$25.00		\$0.00
3.02	Temporary Gravel Const. Entr.	EA	\$850.00		\$0.00
	<i>with Washrack</i>	EA	\$3,000.00		\$0.00
3.03	Construction Road Stabilization	SY	\$6.50		\$0.00
3.04	Straw Bale Barrier	LF	\$4.00		\$0.00
3.05	Silt Fence	LF	\$3.50		\$0.00
3.06	Brush Barrier	LF	\$3.00		\$0.00
3.07	Storm Drain Inlet Protection				
	Silt Fence Drop Inlet	EA	\$40.00		\$0.00
	Gravel & Wire Mesh Drop Inlet	EA	\$75.00		\$0.00
	Block & Gravel Drop Inlet	EA	\$175.00		\$0.00
	Gravel Curb Inlet Filter	EA	\$45.00		\$0.00
	Block & Gravel Curb Inlet Filter	EA	\$150.00		\$0.00
3.08	Culvert Inlet Protection				
	Silt Fence	EA	\$50.00		\$0.00
	Silt Fence w/Stone Combination	EA	\$250.00		\$0.00
	Inlet Sediment Trap	EA	\$500.00		\$0.00
3.09	Temporary Diversion Dike	LF	\$2.50		\$0.00
3.10	Temporary Fill Diversion	LF	\$1.50		\$0.00
3.11	Temporary Right-of-Way Diversion	LF	\$3.00		\$0.00
3.12	Diversion	LF	\$4.00		\$0.00
3.13	Temporary Sediment Trap				
	1 Acre Drainage Area	EA	\$2,000.00		\$0.00
	2 Acre Drainage Area	EA	\$3,500.00		\$0.00
	3 Acre Drainage Area	EA	\$4,250.00		\$0.00
3.14	Temporary Sediment Basin				
	3 to 5.99 Acre Drainage Area	EA	\$6,500.00		\$0.00
	6 to 14.99 Acre Drainage Area	EA	\$9,000.00		\$0.00
	15 Acre Drainage Area	EA	\$15,000.00		\$0.00
3.15	Temporary Slope Drain	LF	\$12.00		\$0.00
3.16	Paved Flume	SY	\$45.00		\$0.00

3.17	Stormwater Conveyance Channel				
	Seeded	SY	\$7.00		\$0.00
	Sodded	SY	\$13.00		\$0.00
	Temporary Matting	SY	\$8.00		\$0.00
	Permanent Matting	SY	\$10.00		\$0.00
	Rip Rap	SY	\$42.00		\$0.00
3.18	Outlet Protection				
	Non-Grouted Rip Rap	SY	\$40.00		\$0.00
	Grouted Rip Rap	SY	\$46.00		\$0.00
	Concrete	SY	\$50.00		\$0.00
3.19	Rip Rap	TN	\$45.00		\$0.00
3.20	Rock Check Dam	EA	\$50.00		\$0.00
3.21	Level Spreader				
	Rigid Lip	LF	\$35.00		\$0.00
	Vegetated Lip	LF	\$15.00		\$0.00
3.31	Temporary Seeding with Straw	SF	\$0.05		\$0.00
3.32	Permanent Seeding with Straw	SF	\$0.06		\$0.00
3.33	Sodding	SY	\$5.00		\$0.00
3.35	Mulching	SF	\$0.03		\$0.00
3.36	Soil Stabilization Blankets & Matting				
	Temporary	SY	\$1.00		\$0.00
	Permanent	SY	\$3.00		\$0.00
Other					\$0.00
	Subtotal				\$0.00
	25% Administrative Fee				\$0.00
	TOTAL BOND				\$0.00